

EXECUTIVE SUMMARY REPORT

Verona Area High School



May 18th, 2018



Meet the Team: Steve Schuchardt & Aaron Zutz

Any successful project has excellent coordination between the Project Manager and Superintendent. Meet the overall Project Superintendent, Steve Schuchardt and Project Manager, Aaron Zutz, for your new Verona Area High School. Steve and Aaron have many years of experience in construction and have previously worked on many notable projects. Previously, Steve was on The James, The Hub, and Gordon Common's in downtown Madison. Aaron is no stranger to school projects as he's worked on Deforest, Middleton, and Kettle Moraine school districts. They are both excited to work on this large high school project.

So far the project is going smooth and is staying on schedule. Earth moving will continue throughout the site; with the exciting news that within the upcoming weeks we will start rock blasting, with underground utilities to follow.

The Past Weeks:

- Top soil grading and stock piling
- Construction fence installed along the Military Ridge State Trail

Coming Up in the Weeks Ahead:

- More Earth moving, piling and grading
- Blasting Rock on Site.



Aaron Zutz, Project Manager



Steve Schuchardt, Site Superintendent



That is a deep hole! The Earthmoving contractor Mashuda has been busy with the over excavation in the future Pool and PAC area.



DID YOU KNOW? GPS not only helps us navigate to our destination on the road, but is also being used by Earth movers right here on site. GPS guidance systems allow equipment operators to use GPS position data to make decisions based on actual grade and design features. The GPS system has the ability to know when it's off the design grade, which can reduce time, surveying and material costs.

QUESTIONS? Please contact Project Manager Aaron Zutz at 608.441.6891 or azutz@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

Verona Area High School



May 18th, 2018



This aerial view was taken last week Thursday. The drone was hovering above where the future track and football stadium will be, and the photo shows the area of the new High School and the front parking lots. The Earth has been disturbed on about half of the jobsite so far.



Wow, that is a lot of equipment! The earthwork contractor has about 25 pieces of equipment operating throughout the site daily.



Construction Fencing has been placed around the Military Ridge State Trail this week. The black fabric on the lower part of the fence is for erosion control.

QUESTIONS? Please contact Project Manager Aaron Zutz at 608.441.6891 or azutz@findorff.com

Findorff